

ID	Task Name	Duration	Start	Finish	Predecessors	Oct 11, '09							Oct 18, '09							Oct 25, '09							Nov 1, '09						
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T		
1	<b>Framing</b>	<b>3.5 days</b>	<b>Mon 10/12/09</b>	<b>Thu 10/15/09</b>																													
2	install soffit framing	4 hrs	Mon 10/12/09	Mon 10/12/09																													
3	install drywall backers	4 hrs	Mon 10/12/09	Mon 10/12/09																													
4	Framing RI Inspection	2 hrs	Thu 10/15/09	Thu 10/15/09	13																												
5	<b>Plumbing RI</b>	<b>1 day</b>	<b>Tue 10/13/09</b>	<b>Tue 10/13/09</b>	<b>2</b>																												
6	install waste pipe for bar	4 hrs	Tue 10/13/09	Tue 10/13/09																													
7	install supply lines to fixture	1 day	Tue 10/13/09	Tue 10/13/09																													
8	Plumbing RI inspection	2 hrs	Wed 10/14/09	Wed 10/14/09	7																												
9	<b>Electrical RI</b>	<b>1.5 days</b>	<b>Tue 10/13/09</b>	<b>Wed 10/14/09</b>	<b>6</b>																												
10	install lighting boxes	4 hrs	Tue 10/13/09	Tue 10/13/09																													
11	install wiring for devices	4 hrs	Wed 10/14/09	Wed 10/14/09	10																												
12	install new circuits	4 hrs	Wed 10/14/09	Wed 10/14/09	11																												
13	Electrical RI Inspection	2 hrs	Thu 10/15/09	Thu 10/15/09	12																												
14	<b>Drywall</b>	<b>3 days</b>	<b>Thu 10/15/09</b>	<b>Tue 10/20/09</b>	<b>13</b>																												
15	install drywall	1 day	Thu 10/15/09	Fri 10/16/09	13																												
16	tape drywall	1 day	Fri 10/16/09	Mon 10/19/09	15																												
17	sand and mud 2nd coat	1 day	Mon 10/19/09	Tue 10/20/09	16																												
18	<b>Finishes</b>	<b>2 days</b>	<b>Tue 10/20/09</b>	<b>Thu 10/22/09</b>	<b>17</b>																												
19	prime walls and ceiling	1 day	Tue 10/20/09	Wed 10/21/09																													
20	paint walls	2 days	Tue 10/20/09	Thu 10/22/09																													
21	<b>Tile</b>	<b>3 days</b>	<b>Thu 10/22/09</b>	<b>Tue 10/27/09</b>	<b>20</b>																												
22	install tile on floors	2 days	Thu 10/22/09	Mon 10/26/09	20																												
23	grout tile	1 day	Mon 10/26/09	Tue 10/27/09	22																												
24	<b>Trim</b>	<b>3 days</b>	<b>Tue 10/27/09</b>	<b>Fri 10/30/09</b>	<b>22</b>																												
25	install base trim	1 day	Tue 10/27/09	Wed 10/28/09	23																												
26	install casing trim	2 days	Wed 10/28/09	Fri 10/30/09	25																												
27	<b>Plumbing Finish</b>	<b>1 day</b>	<b>Fri 10/30/09</b>	<b>Mon 11/2/09</b>	<b>26</b>																												
28	set plumbing fixtures	1 day	Fri 10/30/09	Mon 11/2/09	26																												
29	<b>Electrical Finish</b>	<b>1 day</b>	<b>Mon 11/2/09</b>	<b>Tue 11/3/09</b>	<b>28</b>																												
30	install lights	4 hrs	Mon 11/2/09	Mon 11/2/09	28																												
31	install devices	4 hrs	Mon 11/2/09	Tue 11/3/09	30																												
32	<b>Flooring</b>	<b>1 day</b>	<b>Tue 11/3/09</b>	<b>Wed 11/4/09</b>	<b>30</b>																												
33	install carpet and pad	1 day	Tue 11/3/09	Wed 11/4/09	31																												

Project: Schedule Date: Wed 10/7/09	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	